



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES
6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 21259
Report No 21259/R001
Date Issued 04/05/2021

| | | | |
|----------|--|-------------|----------|
| Client | WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD) | Tested by | AC |
| Project | TRIJENA - STAGE 12 | Date tested | 04/05/21 |
| Location | MICKLEHAM | Checked by | JHF |

| | | | | | |
|----------------|---------------------------|-----------------|--------|-------|----------|
| Feature | CONSTRUCTION LAYER | Layer thickness | 150 mm | Time: | 13:30:48 |
|----------------|---------------------------|-----------------|--------|-------|----------|

AS 12892.1.1 & 5.8.1

| Test No | 1 | 2 | 3 | 4 | 5 | 6 |
|-------------------------------|-------------------------|------------------------|------------------------|------------------------|------------------------|-------------------------|
| Location | Janoli Street | | | Alice Avenue | | |
| Chainage | 230 | 280 | 330 | 100 | 150 | 200 |
| Offset | 1.8 north of kerb | 1.8 east of kerb | 1.8 west of kerb | 1.8 east of kerb | 1.8 west of kerb | 1.8 south of kerb |
| Approximate depth from F.S.L. | m | | | | | |
| Measurement depth | mm | | | | | |
| Field wet density | t/m ³ | | | | | |
| Field dry density | t/m ³ | | | | | |
| Field moisture content | % | | | | | |

Laboratory Compaction AS 1289.5.1.1 & 5.4.2 Assigned Values (See Report No 40AMWQACJ)

| | |
|------------------------------|--------------------------------|
| Date of assignment | 29/04/2021 |
| Material source and location | 40mm Capping - MVQ, Donnybrook |
| Compactive effort | STANDARD |
| Maximum Dry Density | t/m ³ 2.08 |
| Optimum Moisture Content | % 9.5 |

Test procedure AS 1289.5.4.1

| | | | | | | | |
|-----------------------------------|------------------|------|------|------|------|------|------|
| Oversize rock retained on sieve | mm | 37.5 | 37.5 | 37.5 | 37.5 | 37.5 | 37.5 |
| Percent of oversize material | wet | - | - | - | - | - | - |
| Percent of oversize material | dry | - | - | - | - | - | - |
| Adjusted Maximum Dry Density | t/m ³ | - | - | - | - | - | - |
| Adjusted Optimum Moisture Content | % | - | - | - | - | - | - |

| | | | | | | | |
|---|--|-------------|-------------|-------------|-------------|-------------|-------------|
| Moisture Variation From Optimum Moisture Content | | 3.0% dry | 4.0% dry | 3.5% dry | 3.0% dry | 3.0% dry | 3.0% dry |
|---|--|-------------|-------------|-------------|-------------|-------------|-------------|

| | | | | | | | |
|----------------------------------|---|------|------|------|------|------|------|
| Moisture Ratio (R _m) | % | 70.0 | 58.5 | 63.0 | 67.0 | 70.0 | 68.5 |
|----------------------------------|---|------|------|------|------|------|------|

| | | | | | | | |
|---------------------------------|---|------|------|------|------|------|------|
| Density Ratio (R _D) | % | 99.0 | 98.5 | 98.0 | 99.0 | 98.5 | 99.0 |
|---------------------------------|---|------|------|------|------|------|------|

A581ASSIGNED V1.13 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES
6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 21259
Report No 21259/R002
Date Issued 04/05/2021

| | | | |
|----------|--|-------------|----------|
| Client | WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD) | Tested by | AC |
| Project | TRIJENA - STAGE 12 | Date tested | 04/05/21 |
| Location | MICKLEHAM | Checked by | JHF |

| | | | | | |
|---------|--------------------|-----------------|--------|-------|----------|
| Feature | CONSTRUCTION LAYER | Layer thickness | 150 mm | Time: | 14:14:53 |
|---------|--------------------|-----------------|--------|-------|----------|

AS 12892.1.1 & 5.8.1

| | | | | | | |
|-------------------------------|------------------|-------------------|--|--|--|--|
| Test No | | 7 | | | | |
| Location | | Pioneer Way | | | | |
| Chainage | | 20 | | | | |
| Offset | | 1.8 north of kerb | | | | |
| Approximate depth from F.S.L. | m | | | | | |
| Measurement depth | mm | 125 | | | | |
| Field wet density | t/m ³ | 2.18 | | | | |
| Field dry density | t/m ³ | 2.04 | | | | |
| Field moisture content | % | 6.5 | | | | |

Laboratory Compaction AS 1289.5.1.1 & 5.4.2 Assigned Values (See Report No 40AMWQACJ)

| | | |
|------------------------------|------------------|--------------------------------|
| Date of assignment | | 29/04/2021 |
| Material source and location | | 40mm Capping - MVQ, Donnybrook |
| Compactive effort | | STANDARD |
| Maximum Dry Density | t/m ³ | 2.08 |
| Optimum Moisture Content | % | 9.5 |

Test procedure AS 1289.5.4.1

| | | | | | | |
|-----------------------------------|------------------|------|--|--|--|--|
| Oversize rock retained on sieve | mm | 37.5 | | | | |
| Percent of oversize material | wet | - | | | | |
| Percent of oversize material | dry | - | | | | |
| Adjusted Maximum Dry Density | t/m ³ | - | | | | |
| Adjusted Optimum Moisture Content | % | - | | | | |

| | | | | | | |
|--|--|----------|--|--|--|--|
| Moisture Variation From Optimum Moisture Content | | 2.5% dry | | | | |
|--|--|----------|--|--|--|--|

| | | | | | | |
|-----------------------------------|---|------|--|--|--|--|
| Moisture Ratio (R _m) | % | 71.5 | | | | |
|-----------------------------------|---|------|--|--|--|--|

| | | | | | | |
|----------------------------------|---|------|--|--|--|--|
| Density Ratio (R _D) | % | 98.0 | | | | |
|----------------------------------|---|------|--|--|--|--|

ASB1 ASSIGNED V1.13 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES
6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 21259
Report No 21259/R003
Date Issued 06/05/2021

| | | | |
|----------|--|-------------|----------|
| Client | WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD) | Tested by | AC |
| Project | TRIJENA - STAGE 12 | Date tested | 06/05/21 |
| Location | MICKLEHAM | Checked by | JHF |

| | | | | | |
|----------------|----------------|-----------------|---------------|-------|----------|
| Feature | CAPPING | Layer thickness | 150 mm | Time: | 13:03:48 |
|----------------|----------------|-----------------|---------------|-------|----------|

AS 12892.1.1 & 5.8.1

| Test No | 8 | 9 | 10 | 11 | 12 | 13 |
|-------------------------------|-------------------------|------------------------|-------------------------|------------------------|------------------------|------------------------|
| Location | Janoli Street | | | Alice Avenue | | |
| Chainage | 330 | 280 | 230 | 100 | 150 | 200 |
| Offset | 1.8 north of kerb | 1.8 east of kerb | 1.8 north of kerb | 1.8 west of kerb | 1.8 east of kerb | 1.8 west of kerb |
| Approximate depth from F.S.L. | m | | | | | |
| Measurement depth | mm | | | | | |
| Field wet density | t/m ³ | | | | | |
| Field dry density | t/m ³ | | | | | |
| Field moisture content | % | | | | | |

Laboratory Compaction AS 1289.5.1.1 & 5.4.2 Assigned Values (See Report No 40AMWQACH)

| | |
|------------------------------|--------------------------------|
| Date of assignment | 29/04/2021 |
| Material source and location | 40mm Capping - MVQ, Donnybrook |
| Compactive effort | STANDARD |
| Maximum Dry Density | t/m ³ 2.08 |
| Optimum Moisture Content | % 9.5 |

Test procedure AS 1289.5.4.1

| | | | | | | | |
|-----------------------------------|------------------|------|------|------|------|------|------|
| Oversize rock retained on sieve | mm | 37.5 | 37.5 | 37.5 | 37.5 | 37.5 | 37.5 |
| Percent of oversize material | wet | - | - | - | - | - | - |
| Percent of oversize material | dry | - | - | - | - | - | - |
| Adjusted Maximum Dry Density | t/m ³ | - | - | - | - | - | - |
| Adjusted Optimum Moisture Content | % | - | - | - | - | - | - |

| | | | | | | | |
|---|--|-------------|-------------|-------------|-------------|-------------|-------------|
| Moisture Variation From Optimum Moisture Content | | 3.0% dry | 3.5% dry | 2.5% dry | 4.5% dry | 3.5% dry | 5.5% dry |
|---|--|-------------|-------------|-------------|-------------|-------------|-------------|

| | | | | | | | |
|-----------------------------------|---|------|------|------|------|------|------|
| Moisture Ratio (R _m) | % | 70.0 | 63.0 | 72.0 | 53.5 | 61.0 | 43.5 |
|-----------------------------------|---|------|------|------|------|------|------|

| | | | | | | | |
|----------------------------------|---|-------------|-------------|-------------|-------------|-------------|-------------|
| Density Ratio (R _D) | % | 99.5 | 99.0 | 98.5 | 98.5 | 98.0 | 98.0 |
|----------------------------------|---|-------------|-------------|-------------|-------------|-------------|-------------|

A981ASSIGNED V1.13 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES
6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 21259
Report No 21259/R004
Date Issued 06/05/2021

| | | | |
|----------|--|-------------|----------|
| Client | WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD) | Tested by | AC |
| Project | TRIJENA - STAGE 12 | Date tested | 06/05/21 |
| Location | MICKLEHAM | Checked by | JHF |

| | | | | | |
|----------------|----------------|-----------------|---------------|-------|----------|
| Feature | CAPPING | Layer thickness | 150 mm | Time: | 13:46:56 |
|----------------|----------------|-----------------|---------------|-------|----------|

| | | | | | | |
|---|-------------------|--------------------------------|--|--|--|--|
| AS 12892.1.1 & 5.8.1 | | | | | | |
| Test No | 14 | | | | | |
| Location | Pioneer Way | | | | | |
| Chainage | 15 | | | | | |
| Offset | 1.8 south of kerb | | | | | |
| Approximate depth from F.S.L. | m | | | | | |
| Measurement depth | mm | 125 | | | | |
| Field wet density | t/m ³ | 2.16 | | | | |
| Field dry density | t/m ³ | 2.04 | | | | |
| Field moisture content | % | 6.0 | | | | |
| Laboratory Compaction AS 1289.5.1.1 & 5.4.2 Assigned Values (See Report No 40AMWQACH) | | | | | | |
| Date of assignment | | 29/04/2021 | | | | |
| Material source and location | | 40mm Capping - MVQ, Donnybrook | | | | |
| Compactive effort | | STANDARD | | | | |
| Maximum Dry Density | t/m ³ | 2.08 | | | | |
| Optimum Moisture Content | % | 9.5 | | | | |
| Test procedure AS 1289.5.4.1 | | | | | | |
| Oversize rock retained on sieve | mm | 37.5 | | | | |
| Percent of oversize material | wet | - | | | | |
| Percent of oversize material | dry | - | | | | |
| Adjusted Maximum Dry Density | t/m ³ | - | | | | |
| Adjusted Optimum Moisture Content | % | - | | | | |
| Moisture Variation From Optimum Moisture Content | | 3.5% dry | | | | |
| Moisture Ratio (R_m) | % | 64.0 | | | | |
| Density Ratio (R_D) | % | 98.0 | | | | |

AS91ASSIGNED V1.13 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES
6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 21259
Report No 21259/R005
Date Issued 17/05/2021

| | | | |
|----------|--|-------------|----------|
| Client | WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD) | Tested by | AC |
| Project | TRIJENA - STAGE 12 | Date tested | 17/05/21 |
| Location | MICKLEHAM | Checked by | JHF |

| | | | | | |
|---------|----------------|-----------------|---------------|-------|----------|
| Feature | CLASS 3 | Layer thickness | 100 mm | Time: | 11:25:55 |
|---------|----------------|-----------------|---------------|-------|----------|

| AS 12892.1.1 & 5.8.1 | | | | | | | |
|---|------------------|-------------------------------|------------------|-------------------|------------------|------------------|--|
| Test No | | 15 | 16 | 17 | 18 | 19 | |
| Location | | Pioneer Way | Alice Avenue | Janoli Street | | | |
| | Chainage | 15 | 210 | 230 | 280 | 330 | |
| | Offset | 1.8 south of kerb | 1.8 east of kerb | 1.8 north of kerb | 1.8 east of kerb | 1.8 west of kerb | |
| Approximate depth from F.S.L. | m | | | | | | |
| Measurement depth | mm | 75 | 75 | 75 | 75 | 75 | |
| Field wet density | t/m ³ | 2.43 | 2.41 | 2.42 | 2.42 | 2.41 | |
| Field dry density | t/m ³ | 2.31 | 2.29 | 2.31 | 2.28 | 2.28 | |
| Field moisture content | % | 5.5 | 5.5 | 5.0 | 6.0 | 5.5 | |
| Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 203ACMBD) | | | | | | | |
| Date of assignment | | 31/03/2021 | | | | | |
| Material source and location | | 20mm Class 3 - ACM, Beveridge | | | | | |
| Compactive effort | | MODIFIED | | | | | |
| Maximum Dry Density | t/m ³ | 2.33 | | | | | |
| Optimum Moisture Content | % | 7.5 | | | | | |
| Test procedure AS 1289.5.4.1 | | | | | | | |
| Oversize rock retained on sieve | mm | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 | |
| Percent of oversize material | wet | - | - | - | - | - | |
| Percent of oversize material | dry | - | - | - | - | - | |
| Adjusted Maximum Dry Density | t/m ³ | - | - | - | - | - | |
| Adjusted Optimum Moisture Content | % | - | - | - | - | - | |
| Moisture Variation From Optimum Moisture Content | | 2.0% dry | 2.0% dry | 2.5% dry | 1.5% dry | 2.0% dry | |
| Moisture Ratio (R_m) | % | 73.5 | 72.5 | 67.5 | 79.0 | 72.5 | |
| Density Ratio (R_D) | % | 99.0 | 98.0 | 99.0 | 98.0 | 98.0 | |

ASB1 ASSIGNED V1.13, MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES
6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 21259
Report No 21259/R006
Date Issued 17/05/2021

| | | | |
|----------|--|-------------|----------|
| Client | WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD) | Tested by | AC |
| Project | TRIJENA - STAGE 12 | Date tested | 17/05/21 |
| Location | MICKLEHAM | Checked by | JHF |

| | | | | | |
|---------|----------------|-----------------|---------------------|-------|----------|
| Feature | CLASS 3 | Layer thickness | 130 / 170 mm | Time: | 12:18:02 |
|---------|----------------|-----------------|---------------------|-------|----------|

| | | | | | | |
|--|------------------|-------------------------------|------------------|--|--|--|
| AS 12892.1.1 & 5.8.1 | | | | | | |
| Test No | | 20 | 21 | | | |
| Location | | Alice Avenue | | | | |
| Chainage | | 100 | 160 | | | |
| Offset | | 1.8 west of kerb | 1.8 east of kerb | | | |
| Approximate depth from F.S.L. | m | | | | | |
| Measurement depth | mm | 100 | 150 | | | |
| Field wet density | t/m ³ | 2.41 | 2.43 | | | |
| Field dry density | t/m ³ | 2.28 | 2.31 | | | |
| Field moisture content | % | 5.5 | 5.5 | | | |
| Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 203ACMBD) | | | | | | |
| Date of assignment | | 31/03/2021 | | | | |
| Material source and location | | 20mm Class 3 - ACM, Beveridge | | | | |
| Compactive effort | | MODIFIED | | | | |
| Maximum Dry Density | t/m ³ | 2.33 | | | | |
| Optimum Moisture Content | % | 7.5 | | | | |
| Test procedure AS 1289.5.4.1 | | | | | | |
| Oversize rock retained on sieve | mm | 19.0 | 19.0 | | | |
| Percent of oversize material | wet | - | - | | | |
| Percent of oversize material | dry | - | - | | | |
| Adjusted Maximum Dry Density | t/m ³ | - | - | | | |
| Adjusted Optimum Moisture Content | % | - | - | | | |
| Moisture Variation From Optimum Moisture Content | | 2.0% dry | 2.0% dry | | | |
| Moisture Ratio (R _m) | % | 76.0 | 73.5 | | | |
| Density Ratio (R _D) | % | 98.0 | 99.0 | | | |

AS01 ASSIGNED V1.13 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES
6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 21259
Report No 21259/R007
Date Issued 25/05/2021

| | | | |
|----------|--|-------------|----------|
| Client | WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD) | Tested by | AC |
| Project | TRIJENA - STAGE 12 | Date tested | 25/05/21 |
| Location | MICKLEHAM | Checked by | JHF |

| | | | | | |
|---------|---------------------|-----------------|--------|-------|----------|
| Feature | CLASS 2 (1st Layer) | Layer thickness | 100 mm | Time: | 11:27:36 |
|---------|---------------------|-----------------|--------|-------|----------|

AS 12892.1.1 & 5.8.1

| | | | | | | |
|-------------------------------|------------------|------------------|--|--|--|--|
| Test No | 22 | | | | | |
| Location | Alice Avenue | | | | | |
| | Chainage | 100 | | | | |
| | Offset | 1.8 east of kerb | | | | |
| Approximate depth from F.S.L. | m | | | | | |
| Measurement depth | mm | 75 | | | | |
| Field wet density | t/m ³ | 2.42 | | | | |
| Field dry density | t/m ³ | 2.30 | | | | |
| Field moisture content | % | 5.5 | | | | |

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 202ABAD)

| | |
|------------------------------|-------------------------------|
| Date of assignment | 31/03/2021 |
| Material source and location | 20mm Class 2 - ACM, Beveridge |
| Compactive effort | MODIFIED |
| Maximum Dry Density | t/m ³ 2.35 |
| Optimum Moisture Content | % 7.0 |

Test procedure AS 1289.5.4.1

| | | | | | | |
|-----------------------------------|------------------|------|--|--|--|--|
| Oversize rock retained on sieve | mm | 19.0 | | | | |
| Percent of oversize material | wet | - | | | | |
| Percent of oversize material | dry | - | | | | |
| Adjusted Maximum Dry Density | t/m ³ | - | | | | |
| Adjusted Optimum Moisture Content | % | - | | | | |

| | | | | | | |
|--|----------|--|--|--|--|--|
| Moisture Variation From Optimum Moisture Content | 2.0% dry | | | | | |
|--|----------|--|--|--|--|--|

| | | | | | | |
|-----------------------------------|---|------|--|--|--|--|
| Moisture Ratio (R _m) | % | 74.0 | | | | |
|-----------------------------------|---|------|--|--|--|--|

| | | | | | | |
|----------------------------------|---|------|--|--|--|--|
| Density Ratio (R _D) | % | 98.0 | | | | |
|----------------------------------|---|------|--|--|--|--|

4581ASSIGNED V1.13 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES
6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 21259
Report No 21259/R008
Date Issued 25/05/2021

| | | | |
|----------|--|-------------|----------|
| Client | WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD) | Tested by | AC |
| Project | TRIJENA - STAGE 12 | Date tested | 25/05/21 |
| Location | MICKLEHAM | Checked by | JHF |

| | | | | | |
|---------|----------------|-----------------|---------------|-------|----------|
| Feature | CLASS 2 | Layer thickness | 130 mm | Time: | 12:00:06 |
|---------|----------------|-----------------|---------------|-------|----------|

| AS 12892.1.1 & 5.8.1 | | | | | | | |
|--|-------------------------------|------------------|-------------------|-------------------|------------------|------------------|--|
| Test No | 23 | 24 | 25 | 26 | 27 | 28 | |
| Location | Alice Avenue | | Pioneer Way | Janoli Street | | | |
| Chainage | 150 | 200 | 15 | 230 | 280 | 330 | |
| Offset | 1.8 west of kerb | 1.8 east of kerb | 1.8 south of kerb | 1.8 north of kerb | 1.8 east of kerb | 1.8 west of kerb | |
| Approximate depth from F.S.L. | m | | | | | | |
| Measurement depth | 100 | 100 | 100 | 100 | 100 | 75 | |
| Field wet density | 2.46 | 2.45 | 2.45 | 2.48 | 2.46 | 2.49 | |
| Field dry density | 2.32 | 2.30 | 2.30 | 2.35 | 2.34 | 2.34 | |
| Field moisture content | 6.5 | 6.5 | 6.5 | 5.0 | 5.5 | 6.0 | |
| <i>Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 202ABAD)</i> | | | | | | | |
| Date of assignment | 31/03/2021 | | | | | | |
| Material source and location | 20mm Class 2 - ACM, Beveridge | | | | | | |
| Compactive effort | MODIFIED | | | | | | |
| Maximum Dry Density | t/m ³ 2.35 | | | | | | |
| Optimum Moisture Content | % | | | | | | |
| <i>Test procedure AS 1289.5.4.1</i> | | | | | | | |
| Oversize rock retained on sieve | mm 19.0 | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 | |
| Percent of oversize material | wet - | - | - | - | - | - | |
| Percent of oversize material | dry - | - | - | - | - | - | |
| Adjusted Maximum Dry Density | t/m ³ - | | | | | | |
| Adjusted Optimum Moisture Content | % | | | | | | |
| Moisture Variation From Optimum Moisture Content | 1.0% dry | 0.5% dry | 1.0% dry | 2.0% dry | 2.0% dry | 1.0% dry | |
| Moisture Ratio (R _m) | % 89.0 | 93.5 | 88.5 | 73.0 | 74.5 | 86.0 | |
| Density Ratio (R _D) | % 98.5 | 98.0 | 98.0 | 100.0 | 99.5 | 100.0 | |

AS11AS SIGNED V1.13 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES
6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 21259
Report No 21259/R009
Date Issued 05/05/2021

| | | | |
|----------|--|-------------|----------|
| Client | WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD) | Tested by | AC |
| Project | TRIJENA - STAGE 12 | Date tested | 26/05/21 |
| Location | MICKLEHAM | Checked by | JHF |

| | | | | | |
|---------|----------------------------|-----------------|---------------|-------|----------|
| Feature | CLASS 2 (2nd Layer) | Layer thickness | 110 mm | Time: | 07:11:43 |
|---------|----------------------------|-----------------|---------------|-------|----------|

AS 12892.1.1 & 5.8.1

| | | | | | | |
|-------------------------------|------------------|------------------|--|--|--|--|
| Test No | 37 | | | | | |
| Location | Alice Avenue | | | | | |
| | Chainage | 100 | | | | |
| | Offset | 1.8 east of kerb | | | | |
| Approximate depth from F.S.L. | m | | | | | |
| Measurement depth | mm | 75 | | | | |
| Field wet density | t/m ³ | 2.45 | | | | |
| Field dry density | t/m ³ | 2.31 | | | | |
| Field moisture content | % | 6.0 | | | | |

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 202ABAD)

| | |
|------------------------------|-------------------------------|
| Date of assignment | 31/03/2021 |
| Material source and location | 20mm Class 2 - ACM, Beveridge |
| Compactive effort | MODIFIED |
| Maximum Dry Density | t/m ³ 2.35 |
| Optimum Moisture Content | % 7.0 |

Test procedure AS 1289.5.4.1

| | | | | | | |
|-----------------------------------|------------------|------|--|--|--|--|
| Oversize rock retained on sieve | mm | 19.0 | | | | |
| Percent of oversize material | wet | - | | | | |
| Percent of oversize material | dry | - | | | | |
| Adjusted Maximum Dry Density | t/m ³ | - | | | | |
| Adjusted Optimum Moisture Content | % | - | | | | |

| | | | | | | |
|--|----------|--|--|--|--|--|
| Moisture Variation From Optimum Moisture Content | 1.5% dry | | | | | |
|--|----------|--|--|--|--|--|

| | | | | | | |
|----------------------------------|---|------|--|--|--|--|
| Moisture Ratio (R _m) | % | 82.0 | | | | |
|----------------------------------|---|------|--|--|--|--|


| | | | | | | |
|---------------------------------|---|------|--|--|--|--|
| Density Ratio (R _D) | % | 98.5 | | | | |
|---------------------------------|---|------|--|--|--|--|

AS 1289.5.4.1 V1.13 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



BOUNDARY BATTER SLOPE TYPICAL DETAIL
BOUNDARY BATTER SLOPE UP TO 500mm
NOT TO SCALE

PROVIDE 10 SR TEMPORARY TURNING AREA AS PER EDCM FIGURE 10.16.1 200mm MIN DEPTH COMPACTED CRUSHED ROCK, INCLUDING SUITABLE VEHICLE EXCLUSION BOLLARDS/FENCING WITH NO ROAD & CHEVRON SIGN AS PER HCC STANDARD DRAWING S04-07. CONCRETE EDGE STRIP & AG DRAIN TO BE PROVIDED AS PER LIMIT OF WORKS DETAIL.

PROVIDE #225 BREAKOUT IN WESTERN WALL OF PIT AT IL264.804 FOR FUTURE CONNECTION
FUTURE STAGE 13
SWALE TO BE CONSTRUCTED WITH ROCK BEACHING BUNDS AT 30m INTERVALS & TO DISCHARGE INTO V-NOTCH PIT 335

FUTURE STAGE 15
SWALE TO BE CONSTRUCTED WITH ROCK BEACHING BUNDS AT 30m INTERVALS

PROVIDE 10 SR TEMPORARY TURNING AREA AS PER EDCM FIGURE 10.16.1 200mm MIN DEPTH COMPACTED CRUSHED ROCK, INCLUDING SUITABLE VEHICLE EXCLUSION BOLLARDS/FENCING WITH NO ROAD & CHEVRON SIGN AS PER HCC STANDARD DRAWING S04-07. CONCRETE EDGE STRIP & AG DRAIN TO BE PROVIDED AS PER LIMIT OF WORKS DETAIL.

PROVIDE #225 BREAKOUT IN EASTERN WALL OF PIT AT IL262.924 FOR FUTURE CONNECTION

PROVIDE 2x OFF STREET PARKING BAYS TO HCC STANDARD DRAWING S03-07


HEAVY DUTY VEHICLE CROSSING TO BE CONSTRUCTED AS PART OF WORKS (REFER TO EDCM S03)

SWALE DRAIN TO BE HYDROSEED

TIMBER PALING FENCING TO MATCH EXISTING STAGE 1 FENCING

REMOVE TEMPORARY TURNING CRICLE AND FENCING

SAWCUT & REMOVE SIGNS, CONCRETE EDGE STRIP AND AG DRAIN MATCH NEATLY IN WITH EXISTING INFRASTRUCTURE



REMOVE EXISTING FENCE

EXISTING TABLE DRAIN TO BE EXCAVATED & FILLED TO LEVEL 1 FILL IN ACCORDANCE WITH STANDARD NOTES

PROVIDE 18m TALL PALING FENCING

TREES TO BE RETAINED

REMOVE TEMPORARY TURNING CRICLE AND FENCING
SAWCUT & REMOVE SIGNS, CONCRETE EDGE STRIP, ROCK BEACHING AND AG DRAIN MATCH NEATLY IN WITH EXISTING INFRASTRUCTURE

REMOVE EXISTING FENCE

REMOVE EXISTING FENCE

REMOVE EXISTING FENCE

EXISTING TABLE DRAIN TO BE EXCAVATED & FILLED TO LEVEL 1 FILL IN ACCORDANCE WITH STANDARD NOTES

EXISTING STAGE 1

SAWCUT & REMOVE SIGNS, CONCRETE EDGE STRIP AND AG DRAIN MATCH NEATLY IN WITH EXISTING INFRASTRUCTURE

- Layers:
- Construction
 - Class 2
 - Capping
 - Class 3

WARNING
BEWARE OF UNDERGROUND/OVERHEAD SERVICES
THE LOCATION OF SERVICES ARE APPROXIMATE ONLY AND THEIR EXACT POSITION SHOULD BE PROVEN ON SITE. NO GUARANTEE IS GIVEN THAT ALL EXISTING SERVICES ARE SHOWN. SPECIAL CONSIDERATION SHOULD BE GIVEN TO CONSTRUCTION PROCEDURES UNDER OVERHEAD ELECTRICITY TRANSMISSION LINES.

file name: 304015CR200.dwg; layout name: CR200; plotted by: Meran Ayres; plot date: 07/02/2021 2:49 PM; sheet: 2 of 10; sheets:

| Rev | Amendments | Approved | Date |
|-----|---|----------|----------|
| G | ISSUED FOR CONSTRUCTION | M.T.S. | 02/02/21 |
| D | DRAINAGE ALIGNMENT UPDATED | M.T.S. | 19/01/21 |
| C | EXTENDED DRIVEWAY SERVICE CONDUITS TURNING AREA AMENDED | M.T.S. | 10/12/20 |
| B | DRAINAGE NETWORK UPDATED NOTES ADDED | M.T.S. | 05/11/20 |
| A | ISSUED TO COUNCIL | M.T.S. | 15/09/20 |



© Spiire Australia Pty Ltd All Rights Reserved
This document is provided by Spiire Australia Pty Ltd under license. The user of this document is bound by the terms and conditions of the license. Spiire Australia Pty Ltd does not warrant, represent or make any liability or responsibility for any loss or damage caused by the use of this document.

spiire
414 LA TROBE STREET PO BOX 16084 MELBOURNE
VICTORIA 8007 AUSTRALIA T 61 3 9595 7888
spiire.com.au ABN 55 050 029 635

POTTER GEORGE
Designed: K AYRES
Authorised: M. TOOMER-SMITH
Checked: J KOEHLER
Date: 02/02/21

TRIJENA ESTATE
STAGE 12
ROAD AND DRAINAGE
ROAD LAYOUT PLANS - FACE PLAN
HUME CITY COUNCIL
PGG (MICKLEHAM) PTY LTD
CONSTRUCTION 304015CR200



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

29th June 2021

Our Reference: 21263:NB977

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
TRIJENA – STAGE 12 (MICKLEHAM)**

Please find attached our Report No 21263/R001 which relates to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density was performed in June 2021.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).

Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

A handwritten signature in blue ink, appearing to be 'Nick Brock', is written over a horizontal line.

Nick Brock

FIGURE 1



| NO. | REVISION | DATE | BY | CHECKED |
|-----|---|----------|--------|---------|
| 1 | ISSUED FOR CONSTRUCTION | 01/12/21 | M.T.S. | J.H.C. |
| 2 | REVISIONS TO ADDRESS COMMENTS FROM THE CLIENT | 01/12/21 | M.T.S. | J.H.C. |
| 3 | ISSUED FOR CONSTRUCTION | 01/12/21 | M.T.S. | J.H.C. |
| 4 | ISSUED FOR CONSTRUCTION | 01/12/21 | M.T.S. | J.H.C. |

Scale: 1:1000

spiire

46 LA TROBE STREET PO BOX 1794 MELBOURNE VIC 3000 AUSTRALIA T: 03 9861 7000

ROTTER GEORGE

Project: TRIJENA

Designed: M. AYRES

Drawn: J. HOEHLER

Author: M. TOOMER-SMITH

Date: 02/02/21

TRIJENA ESTATE
STAGE 12
ROAD AND DRAINAGE
ROAD LAYOUT PLANS - FACE PLAN
HOME CITY COLLEGE
PO BOX 10000 MELBOURNE VIC 3000
CONSTRUCTION 30401SCR200 0

WARNING

BEWARE OF UNDERGROUND/OVERHEAD SERVICES
THE LOCATION OF SERVICES IS APPROXIMATE ONLY AND THESE
PLANS SHOULD BE USED IN CONJUNCTION WITH
OTHER INFORMATION AND FIELD SURVEYING
EVIDENCE TO DETERMINE THE EXACT LOCATION OF SERVICES
UNDER THE SURFACE OF THE GROUND.



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21263
Report No 21263/R001
Date Issued 29/06/2021

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project TRIJENA - STAGE 12
Location MICKLEHAM

Tested by AC
Date tested 21/06/21
Checked by JHF

Feature **EARTHWORKS**

Layer thickness **200 mm**

Time: 13:28

Test procedure AS 1289.2.1.1 & 5.8.1

| Test No | 1 | 2 | 3 | 4 | 5 | - |
|------------------------------------|-------------------|-------------------|-------------------|-------------------|-------------------|---|
| Location | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | |
| Approximate depth below FSL | | | | | | |
| Measurement depth mm | 175 | 175 | 175 | 175 | 175 | - |
| Field wet density t/m ³ | 1.95 | 1.98 | 1.92 | 1.86 | 1.84 | - |
| Field moisture content % | 14.4 | 20.7 | 19.8 | 16.8 | 19.6 | - |

Test procedure AS 1289.5.7.1

| Test No | 1 | 2 | 3 | 4 | 5 | - |
|--|----------|------|------|------|------|---|
| Compactive effort | Standard | | | | | |
| Oversize rock retained on sieve mm | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 | - |
| Percent of oversize material wet | 0 | 0 | 0 | 0 | 0 | - |
| Peak Converted Wet Density t/m ³ | 2.01 | 2.01 | 2.01 | 1.92 | 1.91 | - |
| Adjusted Peak Converted Wet Density t/m ³ | - | - | - | - | - | - |
| Optimum Moisture Content % | 12.5 | 18.5 | 17.5 | 15.0 | 17.0 | - |

| | | | | | | |
|--|----------|----------|----------|----------|----------|---|
| Moisture Variation From Optimum Moisture Content | 2.0% wet | 2.0% wet | 2.5% wet | 2.0% wet | 2.5% wet | - |
|--|----------|----------|----------|----------|----------|---|

| | | | | | | | |
|-----------------------------------|---|------|------|------|------|------|---|
| Density Ratio (R _{HD}) | % | 97.0 | 98.5 | 96.0 | 96.5 | 96.5 | - |
|-----------------------------------|---|------|------|------|------|------|---|

Material description

No 1 - 5 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry