



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES
6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 21824
Report No 21824/R001
Date Issued 26/11/2021

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	TRIJENA - STAGE 14	Date tested	26/11/21
Location	MICKLEHAM	Checked by	JHF

Feature	CONSTRUCTION LAYER	Layer thickness	150 mm	Time:	08:32:39
----------------	---------------------------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No	1	2	3	4	5	6
Location	Potter Circuit			Madura Promenade		
Chainage	220	175	125	40	90	140
Offset	1.8	1.8	1.8	1.8	1.8	1.8
	east of kerb	north of kerb	south of kerb	west of kerb	east of kerb	west of kerb
Approximate depth from F.S.L.	m					
Measurement depth	mm					
Field wet density	t/m ³					
Field dry density	t/m ³					
Field moisture content	%					

Laboratory Compaction AS 1289.5.1.1 & 5.4.2 Assigned Values (See Report No 40SMVDCK)

Date of assignment	23/11/2021					
Material source and location	40mm Capping - MVQ, Donnybrook					
Compactive effort	STANDARD					
Maximum Dry Density	t/m ³					
Optimum Moisture Content	%					

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	37.5	37.5	37.5	37.5	37.5	37.5
Percent of oversize material	wet	-	-	-	-	-	-
Percent of oversize material	dry	-	-	-	-	-	-
Adjusted Maximum Dry Density	t/m ³	-	-	-	-	-	-
Adjusted Optimum Moisture Content	%	-	-	-	-	-	-

Moisture Variation From Optimum Moisture Content	3.0% dry	2.0% dry	2.0% dry	2.5% dry	2.5% dry	2.5% dry
---	-------------	-------------	-------------	-------------	-------------	-------------

Moisture Ratio (R_m)	%	72.0	80.0	80.5	76.5	76.5	76.5
---	---	------	------	------	------	------	------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_D)	%	99.0	98.5	98.0	98.0	98.0	98.0
--	---	------	------	------	------	------	------

AS911ASSIGNED V1.13 - MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES
6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 21824
Report No 21824/R002
Date Issued 26/11/2021

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	TRIJENA - STAGE 14	Date tested	26/11/21
Location	MICKLEHAM	Checked by	JHF

Feature	CONSTRUCTION LAYER	Layer thickness	150 mm	Time:	09:12:12
----------------	---------------------------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No		7	8	9	10		
Location		Madura Promenade			Strathmore Way		
Chainage		190	240	290	30		
Offset		1.8	1.8	1.8	1.8		
		west of kerb	east of kerb	west of kerb	south of kerb		
Approximate depth from F.S.L.	m						
Measurement depth	mm	125	125	125	125		
Field wet density	t/m ³	2.29	2.30	2.25	2.25		
Field dry density	t/m ³	2.10	2.11	2.05	2.06		
Field moisture content	%	9.0	9.5	9.5	9.0		

Laboratory Compaction AS 1289.5.1.1 & 5.4.2 Assigned Values (See Report No 40SMVDCK)

Date of assignment		23/11/2021					
Material source and location		40mm Capping - MVQ, Donnybrook					
Compactive effort		STANDARD					
Maximum Dry Density	t/m ³	2.09					
Optimum Moisture Content	%	10.0					

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	37.5	37.5	37.5	37.5		
Percent of oversize material	wet	-	-	-	-		
Percent of oversize material	dry	-	-	-	-		
Adjusted Maximum Dry Density	t/m ³	-	-	-	-		
Adjusted Optimum Moisture Content	%	-	-	-	-		


Moisture Variation From Optimum Moisture Content		1.0% dry	0.5% dry	0.5% dry	1.0% dry		
---	--	----------	----------	----------	----------	--	--

Moisture Ratio (R_m)	%	90.5	93.5	96.0	89.5		
---	---	------	------	------	------	--	--

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_D)	%	100.5	101.0	98.5	99.0		
--	---	-------	-------	------	------	--	--

AS814 ASSIGNED V1.13 MAR 13



Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21824
Report No 21824/R003
Date Issued 20/12/2021

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	TRIJENA - STAGE 14	Date tested	09/12/21
Location	MICKLEHAM	Checked by	JHF

Feature	CAPPING	Layer thickness	150 mm	Time: 07:28
---------	----------------	-----------------	---------------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	11	12	13	14	15	16
Location	Madura Promenade					
	290 1.8 west of kerb	240 1.8 east of kerb	190 1.8 west of kerb	140 1.8 east of kerb	90 1.8 west of kerb	40 1.8 east of kerb
Approximate depth below FSL						
Measurement depth	mm	125	125	125	125	125
Field wet density	t/m ³	2.02	2.05	2.05	2.05	1.99
Field moisture content	%	12.0	10.8	10.9	12.0	11.1

Test procedure AS 1289.5.7.1

Test No	11	12	13	14	15	16
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.07	2.09	2.10	2.08	2.03
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	14.0	13.0	13.5	14.5	13.0

Moisture Variation From Optimum Moisture Content	2.0% dry	2.5% dry	2.5% dry	2.5% dry	2.0% dry	2.5% dry
---	-------------	-------------	-------------	-------------	-------------	-------------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	98.0	98.0	98.0	98.5	98.0	98.5
-----------------------------------	---	-------------	-------------	-------------	-------------	-------------	-------------

Material description

No 11 - 16 Boxhill Mudstone

AVRLOT/HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21824
Report No 21824/R004
Date Issued 20/12/2021

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	TRIJENA - STAGE 14	Date tested	09/12/21
Location	MICKLEHAM	Checked by	JHF

Feature	CAPPING	Layer thickness	150 mm	Time: 08:35
---------	----------------	-----------------	---------------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	17	18	19	20	-	-
Location	Strathmore Way	Potter Circuit				
	30	125	175	220		
	1.8	1.8	1.8	1.8		
	north of kerb	south of kerb	north of kerb	east of kerb		
Approximate depth below FSL						
Measurement depth	mm	125	125	125	125	-
Field wet density	t/m ³	2.02	2.02	2.03	2.01	-
Field moisture content	%	11.9	12.9	11.6	12.3	-

Test procedure AS 1289.5.7.1

Test No	17	18	19	20	-	-	
Compactive effort	Standard						
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	-	
Percent of oversize material	wet	0	0	0	0	-	
Peak Converted Wet Density	t/m ³	2.05	2.06	2.06	2.05	-	
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	
Optimum Moisture Content	%	14.5	14.5	14.0	14.5	-	

Moisture Variation From Optimum Moisture Content	2.5% dry	1.5% dry	2.5% dry	2.5% dry	-	-
--	----------	----------	----------	----------	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	98.5	98.0	98.5	98.0	-
----------------------------------	---	-------------	-------------	-------------	-------------	---

Material description

No 17 - 20 Boxhill Mudstone

AVRLOTHILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 21824
Report No 21824/R005
Date Issued 15/12/2021

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	TRIJENA - STAGE 14	Date tested	15/12/21
Location	MICKLEHAM	Checked by	JHF

Feature	CLASS 3	Layer thickness	100 mm	Time:	14:02:52
---------	----------------	-----------------	---------------	-------	----------

AS 12892.1.1 & 5.8.1

Test No	21	22	23	24	25	26
Location	Madura Promenade					
Chainage	290	240	190	140	90	40
Offset	1.8	1.8	1.8	1.8	1.8	1.8
	east	west	east	west	east	west
	of kerb	of kerb	of kerb	of kerb	of kerb	of kerb
Approximate depth from F.S.L.	m					
Measurement depth	mm	75	75	75	75	75
Field wet density	t/m ³	2.38	2.38	2.39	2.40	2.39
Field dry density	t/m ³	2.25	2.23	2.23	2.24	2.24
Field moisture content	%	6.0	6.5	7.0	7.0	6.5

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 203HWES)

Date of assignment	19/11/2021
Material source and location	20mm Class 3 - Hanson, Wollert
Compactive effort	MODIFIED
Maximum Dry Density	t/m ³ 2.28
Optimum Moisture Content	% 8.5

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	-	-	-	-	-	-
Percent of oversize material	dry	-	-	-	-	-	-
Adjusted Maximum Dry Density	t/m ³	-	-	-	-	-	-
Adjusted Optimum Moisture Content	%	-	-	-	-	-	-

Moisture Variation From Optimum Moisture Content	3.0% dry	2.0% dry	2.0% dry	2.0% dry	2.0% dry	2.5% dry
--	-------------	-------------	-------------	-------------	-------------	-------------

Moisture Ratio (R _m)	%	67.5	77.5	79.0	77.5	76.0	72.5
----------------------------------	---	------	------	------	------	------	------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _D)	%	98.5	98.0	98.0	98.5	98.5	98.5
---------------------------------	---	------	------	------	------	------	------

AS81 ASSIGNED V1.13 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES
6 - 8 Rose Avenue, Croydon, Vic 3136


Job No 21824
Report No 21824/R006
Date Issued 15/12/2021

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	TRIJENA - STAGE 14	Date tested	15/12/21
Location	MICKLEHAM	Checked by	JHF

Feature	CLASS 3	Layer thickness	100 mm	Time:	14:49:35
---------	----------------	-----------------	---------------	-------	----------

AS 12892.1.1 & 5.8.1						
Test No		27	28	29	30	
Location		Strathmore Way	Potter Circuit			
	Chainage	30	125	75	25	
	Offset	1.8 south of kerb	1.8 north of kerb	1.8 south of kerb	1.8 west of kerb	
Approximate depth from F.S.L.	m					
Measurement depth	mm	75	75	75	75	
Field wet density	t/m ³	2.38	2.37	2.37	2.38	
Field dry density	t/m ³	2.24	2.24	2.24	2.24	
Field moisture content	%	6.0	5.5	6.0	6.0	
Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 203HWES)						
Date of assignment		19/11/2021				
Material source and location		20mm Class 3 - Hanson, Wollert				
Compactive effort		MODIFIED				
Maximum Dry Density	t/m ³	2.28				
Optimum Moisture Content	%	8.5				
Test procedure AS 1289.5.4.1						
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	
Percent of oversize material	wet	-	-	-	-	
Percent of oversize material	dry	-	-	-	-	
Adjusted Maximum Dry Density	t/m ³	-	-	-	-	
Adjusted Optimum Moisture Content	%	-	-	-	-	
Moisture Variation From Optimum Moisture Content		3.0% dry	3.0% dry	3.0% dry	2.5% dry	
Moisture Ratio (R_m)	%	67.5	65.5	68.5	69.0	
<i>density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer</i>						
Density Ratio (R_D)	%	98.5	98.5	98.0	98.5	

A581ASSIGNED V1.13 MAR 13



Justin Fry
Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES
6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 21824
Report No 21824/R007
Date Issued 14/01/2022

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	TRIJENA - STAGE 14	Date tested	14/01/22
Location	MICKLEHAM	Checked by	JHF

Feature	CLASS 2⁵	Layer thickness	130 mm	Time:	13:26:54
---------	----------------------------	-----------------	---------------	-------	----------

AS 12892.1.1 & 5.8.1

Test No		31	32	33	34	35	36
Location		Madura Promenade					
Chainage		290	240	190	140	90	40
Offset		1.8	1.8	1.8	1.8	1.8	1.9
		west of kerb	east of kerb	west of kerb	east of kerb	west of kerb	east of kerb
Approximate depth from F.S.L.	m						
Measurement depth	mm	100	100	100	100	100	100
Field wet density	t/m ³	2.42	2.41	2.41	2.41	2.41	2.42
Field dry density	t/m ³	2.29	2.30	2.29	2.29	2.30	2.30
Field moisture content	%	5.5	4.5	5.0	5.0	5.0	5.0

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 202ABAF)

Date of assignment		19/11/2021
Material source and location		20mm Class 2 - ACM, Beveridge
Compactive effort		MODIFIED
Maximum Dry Density	t/m ³	2.34
Optimum Moisture Content	%	7.0

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	-	-	-	-	-	-
Percent of oversize material	dry	-	-	-	-	-	-
Adjusted Maximum Dry Density	t/m ³	-	-	-	-	-	-
Adjusted Optimum Moisture Content	%	-	-	-	-	-	-

Moisture Variation From Optimum Moisture Content		1.5% dry	2.5% dry	2.0% dry	1.5% dry	2.0% dry	1.5% dry
--	--	----------	----------	----------	----------	----------	----------

Moisture Ratio (R _m)	%	81.0	64.5	71.0	76.5	73.0	76.0
----------------------------------	---	------	------	------	------	------	------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _D)	%	98.0	98.5	98.0	98.0	98.0	98.0
---------------------------------	---	------	------	------	------	------	------

A581ASSIGNED V1.13 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES
6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 21824
Report No 21824/R008
Date Issued 14/01/2022

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	TRIJENA - STAGE 14	Date tested	14/01/22
Location	MICKLEHAM	Checked by	JHF

Feature	CLASS 2	Layer thickness	130 mm	Time:	14:13:08
---------	----------------	-----------------	---------------	-------	----------

AS 12892.1.1 & 5.8.1						
Test No		37	38	39	40	
Location		Strathmore Way	Potter Circuit			
	Chainage	30	125	175	220	
	Offset	1.8 south of kerb	1.8 north of kerb	1.8 south of kerb	1.8 west of kerb	
Approximate depth from F.S.L.	m					
Measurement depth	mm	100	100	100	100	
Field wet density	t/m ³	2.40	2.40	2.40	2.40	
Field dry density	t/m ³	2.30	2.30	2.30	2.29	
Field moisture content	%	4.5	4.5	4.0	4.5	
Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 202ABAF)						
Date of assignment		19/11/2021				
Material source and location		20mm Class 2 - ACM, Beveridge				
Compactive effort		MODIFIED				
Maximum Dry Density	t/m ³	2.34				
Optimum Moisture Content	%	7.0				
Test procedure AS 1289.5.4.1						
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	
Percent of oversize material	wet	-	-	-	-	
Percent of oversize material	dry	-	-	-	-	
Adjusted Maximum Dry Density	t/m ³	-	-	-	-	
Adjusted Optimum Moisture Content	%	-	-	-	-	
Moisture Variation From Optimum Moisture Content		2.5% dry	2.5% dry	2.5% dry	2.0% dry	
Moisture Ratio (R_m)	%	63.0	65.0	61.0	68.0	
density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer						
Density Ratio (R_D)	%	98.0	98.5	98.5	98.0	

ASSIGNED V1.13 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

16th March 2022

Our Reference: 21795:NB1180

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
TRIJENA – STAGE 14 (MICKLEHAM)

Please find attached our Report No's 21795/R001 and 21795/R002 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing commenced in December 2021 and was completed in January 2022.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).


We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).

Please contact the undersigned if you require any additional information.


Civil Geotechnical Services

Nick Brock

FIGURE 1



No.	Description	Date	By
1.	ISSUED FOR CONSTRUCTION	08/06/2021	SP/ML
2.	ISSUED FOR EXISTING ADVERTISEMENTS	08/06/2021	SP/ML
3.	ISSUED FOR EXISTING ADVERTISEMENTS	08/06/2021	SP/ML
4.	ISSUED FOR EXISTING ADVERTISEMENTS	08/06/2021	SP/ML
5.	ISSUED FOR EXISTING ADVERTISEMENTS	08/06/2021	SP/ML
6.	ISSUED FOR EXISTING ADVERTISEMENTS	08/06/2021	SP/ML
7.	ISSUED FOR EXISTING ADVERTISEMENTS	08/06/2021	SP/ML
8.	ISSUED FOR EXISTING ADVERTISEMENTS	08/06/2021	SP/ML
9.	ISSUED FOR EXISTING ADVERTISEMENTS	08/06/2021	SP/ML
10.	ISSUED FOR EXISTING ADVERTISEMENTS	08/06/2021	SP/ML



Designed by:
K. AYRES

Reviewed by:
R. WILSON

Drawn by:
J. KOEHLER

Date:
04/05/21

TRIJEENA ESTATE STAGE 14 ROAD AND DRAINAGE ROAD LAYOUT PLANS - FACE PLAN
HUME CITY COUNCIL
P.O. BOX 100000
MELBOURNE VIC 3040
CONSTRUCTION 304017CR200 0



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21795
 Report No 21795/R001
 Date Issued 24/01/2022

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	TRIJENA - STAGE 14	Date tested	13/12/21
Location	MICKLEHAM	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 15:29
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1		
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	-	-
Field wet density <i>t/m³</i>	1.93	1.92	1.94	1.93	-	-
Field moisture content %	18.4	18.9	18.8	21.1	-	-

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	-	-
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	-	-
Percent of oversize material <i>wet</i>	0	0	0	0	-	-
Peak Converted Wet Density <i>t/m³</i>	2.00	1.96	2.01	2.01	-	-
Adjusted Peak Converted Wet Density <i>t/m³</i>	-	-	-	-	-	-
Optimum Moisture Content %	21.0	21.5	21.5	23.5	-	-

Moisture Variation From Optimum Moisture Content	2.5% dry	2.5% dry	2.5% dry	2.5% dry	-	-
--	-------------	-------------	-------------	-------------	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	96.5	98.5	96.5	96.0	-	-
----------------------------	---	-------------	-------------	-------------	-------------	---	---

Material description

No 1 - 4 Clay Fill							
--------------------	--	--	--	--	--	--	--

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21795
Report No 21795/R002
Date Issued 18/02/2022

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	TRIJENA - STAGE 14	Date tested	13/01/22
Location	MICKLEHAM	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:28
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	5	6	7	8	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1		
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	-
Field wet density	t/m ³	1.99	1.96	1.92	1.97	-
Field moisture content	%	21.6	20.1	18.9	19.2	-

Test procedure AS 1289.5.7.1

Test No	5	6	7	8	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	-
Percent of oversize material	wet	0	0	0	0	-
Peak Converted Wet Density	t/m ³	2.02	2.02	1.97	1.99	-
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	23.0	22.0	20.0	21.5	-

Moisture Variation From Optimum Moisture Content	1.5% dry	2.0% dry	1.0% dry	2.5% dry	-	-
--	----------	----------	----------	----------	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	98.5	97.0	97.5	99.0	-
----------------------------	---	------	------	------	------	---

Material description


No 5 - 8 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



NOTE:
 • EARTHWORKS TO COMPLY WITH ALL RECOMMENDATIONS STATED IN THE SODIC SOIL ASSESSMENT REPORT PREPARED BY S.E.S.L. REPORT REFERENCE J002893
 • REFER TO MRWA BACKFILL SPECIFICATION DL-031 FOR BACKFILLING & EMBEDMENT DETAILS FOR SEWERS CONSTRUCTED UNDER ROADS AND FOOTPATH

183m HIGH CHAIN MESH FENCE TO BE PROVIDED ALONG RESERVE BOUNDARY WITH A GATE FOR MAINTENANCE ACCESS
 REDIRECT EXISTING SWALE INTO PIT 399
 EXISTING SWALE DRAIN TO BE EXCAVATED & FILLED TO LEVEL 1 FILL IN ACCORDANCE WITH STANDARD NOTES
 INSTALL BOLLARDS TO HUME CITY COUNCIL STANDARD DRAWING SLD-21

180m HIGH PAILING FENCE TO BE CONSTRUCTED ALONG THE REAR OF LOTS 14.01 TO 14.23

EXISTING CATCH DRAIN CONSTRUCTED AS PART OF STAGE 9 WORKS

SAW CUT REMOVE EXISTING TURNAROUND AREA INCLUDING SIGN AND CONCRETE EDGE STRIP

150m HIGH CHAIN MESH FENCE WITH A TOP AND BOTTOM RAIL ALONG OMR BOUNDARY THAT BORDERS POTTER CIRCUIT


CAP & SEAL ENDPipe FOR FUTURE DRAINAGE PIPE EXTENSION

EXISTING STAGE 9

EXISTING STAGE 7

EXISTING TABLE DRAIN TO BE EXCAVATED & FILLED TO LEVEL 1 FILL IN ACCORDANCE WITH STANDARD NOTES. ROCK BEACHING BUNDS TO BE REMOVED.

BOUNDARY BATTER SLOPE TYPICAL DETAIL
 BOUNDARY BATTER SLOPE UP TO 500mm
 NOT TO SCALE



REFER P5806997 FOR THE DRAINAGE EASEMENT IN THE OMR SUPERLOT

SWALE TO BE CONSTRUCTED WITH ROCK BEACHING BUNDS AT 30m INTERVALS

SWALE TO BE HYDROSEEDED
 INSTALL INDUSTRIAL DRIVEWAY AS PER EDM 503
 PROVIDE ROCK BEACHING FOR ALL PITS IN OMR RESERVE

INSTALL REMOVABLE BOLLARDS TO HUME CITY COUNCIL STANDARD DRAWING SLD-2.3A
 1.8m HIGH PAILING FENCE TO BE CONSTRUCTED ALONG THE BOUNDARIES OF LOTS 14.11 & 14.12 ABUTTING THE RESERVE
 SEE 304.017CR700 FOR RESERVE TYPICAL CROSS SECTION

180m HIGH CHAIN MESH FENCE TO BE PROVIDED ALONG RESERVE BOUNDARY WITH A GATE FOR MAINTENANCE ACCESS

REDIRECT EXISTING SWALE INTO PIT 399

EXISTING SWALE DRAIN TO BE EXCAVATED & FILLED TO LEVEL 1 FILL IN ACCORDANCE WITH STANDARD NOTES

INSTALL BOLLARDS TO HUME CITY COUNCIL STANDARD DRAWING SLD-21

SAW CUT AND REMOVE EXISTING CONCRETE EDGE STRIP AND NO ROAD SIGN

REMOVE EXISTING FENCE

PROVIDE 10.5R TEMPORARY TURNING AREA AS PER EDM FIGURE 10.16.1
 200mm MIN DEPTH COMPACTED CRUSHED ROCK, INCLUDING SUITABLE VEHICLE EXCLUSION BOLLARDS/FENCING WITH NO ROAD & CHEVRON SIGN AS PER H.C.C. STANDARD DRAWING SLD.07
 CONCRETE EDGE STRIP & AS DRAIN TO BE PROVIDED AS PER LIMIT OF WORKS DETAIL
 SEE 304.017CR700 FOR OMR SWALE DRAIN TYPICAL SECTION



FUTURE STAGE 13

EXISTING STAGE 6

File name: 304017CR200.dwg; layout name: CR200; plotted by: Keran Ayres; File location: G:\304017CR200\CR200.dwg; Plot: 304017CR200.dwg; Sheet: 2 of 22 Sheets

Rev	Amendments	Approved	Date
D	ISSUED FOR CONSTRUCTION	R.W.	10/06/21
D	NOTES ADDED, EASEMENT AMENDED	R.W.	04/06/21
C	DRAINAGE ALIGNMENT AMENDED, PITS & ROCK BEACHING ADDED	R.W.	20/05/21
B	AMENDMENTS AS PER COUNCIL COMMENTS	R.W.	06/05/21
A	ISSUED TO COUNCIL	R.W.	25/03/21



© Spirire Australia Pty Ltd All Rights Reserved.
 This document is produced by Spirire Australia Pty Ltd solely for the benefit of and use by the client as associate with the terms of the contract. Spirire Australia Pty Ltd does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by any party on the content of this document.

TRIJENA ESTATE STAGE 14
 ROAD AND DRAINAGE ROAD LAYOUT PLANS - FACE PLAN
 HUME CITY COUNCIL
 PGG (MICKLEHAM) PTY LTD
CONSTRUCTION 304017CR200 0